

**CAMBRIDGESHIRE ROAD WORKS & EVENTS INFORMATION:  
SOUTH CAMBS  
1st - 15th March 2020**



For further information on the below please contact 0345 045 5212

Not all road works are included in the list below as some are issued at very short notice due to emergencies or very small works which don't require a long period of notice.  
The Police can also close roads for safety reasons.

KEY:   :denotes Road Closure

Organisation/Contractor	Road	Locality	Traffic Management	Proposed Start Date	Proposed End Date	Works Description	Web Link
Cambridge Water Company	LINTON ROAD (B1052)	BALSHAM	ROAD CLOSURE	07-Mar-2020	08-Mar-2020	Excavate and make connection onto 225mm HPPE main laying approx 5m x 90mm on to site.	<a href="https://one.network/?116009951">https://one.network/?116009951</a>
BT	FOXHOLLOW	BAR HILL	SOME C/W INCURSION	03-Mar-2020	05-Mar-2020	Build 1 precast chamber 725mm x 255mm x 665mm deep in footway, install 1m of 1 way poly duct in footway.	<a href="https://one.network/?116494337">https://one.network/?116494337</a>
CAMBRIDGESHIRE	HIGHFIELDS ROAD	CALDECOTE	ROAD CLOSURE	02-Mar-2020	06-Mar-2020	Resurfacing.	<a href="https://one.network/?116037748">https://one.network/?116037748</a>
BT	ST NEOTS ROAD	CALDECOTE	TWO-WAY SIGNALS	09-Mar-2020	11-Mar-2020	Install 24m of 1 way poly duct in Verge	<a href="https://one.network/?116532073">https://one.network/?116532073</a>
GTC	HIGHFIELDS ROAD	CALDECOTE	TWO-WAY SIGNALS	09-Mar-2020	20-Mar-2020	Excavate from back edge of footway, across road to new bell mouth at site entrance.	<a href="https://one.network/?116535251">https://one.network/?116535251</a>
BT	ST PETERS STREET	CAXTON	STOP/GO BOARDS	10-Mar-2020	13-Mar-2020	Build 1 precast chamber 1310mm x 610mm x 1265mm deep in footway, demolish 1 existing jointbox(s) or cabinet base(s), install 19m of 1 way poly duct in carriageway.	<a href="https://one.network/?116562934">https://one.network/?116562934</a>
Fulcrum Pipelines Limited	OAKINGTON ROAD	COTTENHAM	TWO-WAY SIGNALS	02-Mar-2020	13-Apr-2020	Continue with offsite works.	<a href="https://one.network/?116556492">https://one.network/?116556492</a>
BT	ELMS CLOSE	DUXFORD	SOME C/W INCURSION	04-Mar-2020	06-Mar-2020	Install 7m of 1 way poly duct in footway.	<a href="https://one.network/?116486677">https://one.network/?116486677</a>
BT	ST JOHNS STREET	DUXFORD	GIVE & TAKE	05-Mar-2020	11-Mar-2020	Replace 1 jointbox frame and cover(s) (1220mm x 680mm) in carriageway, replace 1 jointbox frame and cover(s) (2285mm x 680mm) in carriageway. Working hours 09:30 - 14:30.	<a href="https://one.network/?116514077">https://one.network/?116514077</a>
Cambridge Water Company	HUNTS ROAD	DUXFORD	SOME C/W INCURSION	06-Mar-2020	10-Mar-2020	Onsite to carry out B2B (90mm HPPE Main), and meter 63mm Sevice, reduce from 63mm and back upto 63mm post 20mm meter. Working hours 09:30 - 15:00.	<a href="https://one.network/?116515586">https://one.network/?116515586</a>
BT	MILL ROAD	FEN DRAYTON	SOME C/W INCURSION	06-Mar-2020	10-Mar-2020	Build 1 precast chamber 725mm x 255mm x 665mm deep in footway, excavate 1 location (s) to expose/ repair existing ducts in footway, install 1m of 1 way poly duct in footway, install 2m of 1 way poly duct in verge.	<a href="https://one.network/?116538151">https://one.network/?116538151</a>
BT	MILL ROAD	FEN DRAYTON	SOME C/W INCURSION	06-Mar-2020	10-Mar-2020	Build 1 precast chamber 725mm x 255mm x 665mm deep in footway, install 1m of 1 way poly duct in footway, install 2m of 1 way poly duct in carriageway.	<a href="https://one.network/?116538154">https://one.network/?116538154</a>
Cadent Gas Limited	HIGH STREET	GIRTON	GIVE & TAKE	02-Mar-2020	20-Mar-2020	Replacement of approximately 390mtrs of 4" SI main with 90mm PE main, using insertion / open cut method.	<a href="https://one.network/?116358613">https://one.network/?116358613</a>

Organisation/Contractor	Road	Locality	Traffic Management	Proposed Start Date	Proposed End Date	Works Description	Web Link
UK POWER NETWORKS EASTERN& LONDON	GIRTON ROAD	GIRTON	GIVE & TAKE	02-Mar-2020	04-Mar-2020	Network Operations Maintenance: Essential and immediate replacement or repair of multi-way link box to ensure safe and reliable power supplies. Working hours 09:30 - 15:30.	<a href="https://one.network/?116437019">https://one.network/?116437019</a>
Cadent Gas Limited	MICHAELS CLOSE	GIRTON	GIVE & TAKE	09-Mar-2020	20-Mar-2020	Replacement of approximately 41mtrs of 4" SI main with 63mm PE main, using Insertion / open cut method.	<a href="https://one.network/?116328077">https://one.network/?116328077</a>
BT	NORTH ROAD	GREAT ABINGTON	GIVE & TAKE	04-Mar-2020	06-Mar-2020	Build 2 precast jointing chamber (725mm x 225mm) 600mm deep, install 2m of 1 way poly duct in verge.	
Cadent Gas Limited	GRANHAMS ROAD	GREAT SHELFORD	TWO-WAY SIGNALS	02-Mar-2020	06-Mar-2020	Disconnect 1 x 32mm PE service from main in carriageway.	<a href="https://one.network/?116358680">https://one.network/?116358680</a>
Cambridge Water Company	CAMBRIDGE ROAD	GREAT SHELFORD	TWO-WAY SIGNALS	11-Mar-2020	12-Mar-2020	Trial holes in carriageway/footway/verge.	<a href="https://one.network/?116183530">https://one.network/?116183530</a>
Cambridge Water Company	HIGH STREET	GUILDEN MORDEN	ROAD CLOSURE	04-Mar-2020	04-Mar-2020	Repair broken SV in carriageway.	<a href="https://one.network/?116011836">https://one.network/?116011836</a>
Fulcrum Pipelines Limited	MAIN STREET	HARDWICK	MULTI-WAY SIGNALS	05-Mar-2020	01-Apr-2020	Connect onto existing gas main in footway at the junction of Sadlers Close and lay 1.7m in footway 11.5m in carriageway and 149m in footway to the junction of The Pastures.	<a href="https://one.network/?116064618">https://one.network/?116064618</a>
ANGLIAN WATER	HIGH STREET	HARSTON	TWO-WAY SIGNALS	03-Mar-2020	03-Mar-2020	Section 81 Rocking Cover. Working hours 09:30 - 15:30.	<a href="https://one.network/?116408821">https://one.network/?116408821</a>
Cadent Gas Limited	BROAD LANE	HASLINGFIELD	SOME C/W INCURSION	02-Mar-2020	04-May-2020	Abandonment of 430m of 180mm PE.	<a href="https://one.network/?114623701">https://one.network/?114623701</a>
Cadent Gas Limited	HASLINGFIELD BYWAY 6	HASLINGFIELD	SOME C/W INCURSION	02-Mar-2020	04-May-2020	Opencut along footpath under a closure.	<a href="https://one.network/?116293449">https://one.network/?116293449</a>
CAMBRIDGESHIRE	BARTON ROAD	HASLINGFIELD	ROAD CLOSURE	09-Mar-2020	12-Mar-2020	Resurfacing.	<a href="https://one.network/?116037747">https://one.network/?116037747</a>
CAMBRIDGESHIRE	CHURCH STREET	HISTON	STOP/GO BOARDS	02-Mar-2020	06-Mar-2020	Crack sealing.	<a href="https://one.network/?116503046">https://one.network/?116503046</a>
BT	ALSTEAD ROAD	HISTON	SOME C/W INCURSION	06-Mar-2020	10-Mar-2020	Constructing jointing chamber 102.	<a href="https://one.network/?116518620">https://one.network/?116518620</a>
BT	STATION ROAD	HISTON	SOME C/W INCURSION	10-Mar-2020	12-Mar-2020	Build 2 precast chamber in 915mm x 445mm x 965mm deep in footway, install 3m of 1 way poly duct in footway, install 8m of 1 way poly duct in carriageway. Working hours 10:30 - 15:00.	<a href="https://one.network/?116540315">https://one.network/?116540315</a>
Cambridge Water Company	SHIRLEY ROAD	HISTON	ROAD CLOSURE	11-Mar-2020	12-Mar-2020	To provide a new water connection with a 15mm meter of existing 3" main.	<a href="https://one.network/?115970461">https://one.network/?115970461</a>
CAMBRIDGESHIRE	HORSEHEATH BYPASS	HORSEHEATH	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Relay works / vegetation clearance, sign installation. Working hours 09:30 - 15:30.	<a href="https://one.network/?116542056">https://one.network/?116542056</a>
CAMBRIDGESHIRE	A1307 FROM LINTON TO HORSEHEATH BYPASS SINGLE CARRIAGEWAY SECTION	HORSEHEATH	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Overlay works/ vegetation clearance / sign installation on bypass. Working hours 09:30 - 15:30.	<a href="https://one.network/?116540310">https://one.network/?116540310</a>
CAMBRIDGESHIRE	HAVERHILL ROAD	HORSEHEATH	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Relay works / vegetation clearance, sign installation. Working hours 09:30 - 15:30.	<a href="https://one.network/?116542055">https://one.network/?116542055</a>
CAMBRIDGESHIRE	LINTON ROAD	HORSEHEATH	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Relay works / vegetation clearance, sign installation. Working hours 09:30 - 15:30.	<a href="https://one.network/?116542063">https://one.network/?116542063</a>

Organisation/Contractor	Road	Locality	Traffic Management	Proposed Start Date	Proposed End Date	Works Description	Web Link
CAMBRIDGESHIRE	HAYERHILL ROAD (A1307)	HORSEHEATH	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Relay works / vegetation clearance, sign installation. Working hours 09:30 - 15:30.	<a href="https://one.network/?116542730">https://one.network/?116542730</a>
CAMBRIDGESHIRE	HOWARDS LANE	HORSEHEATH	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Relay works / vegetation clearance, sign installation. Working hours 09:30 - 15:30.	<a href="https://one.network/?116542729">https://one.network/?116542729</a>
CAMBRIDGESHIRE	FROGGE STREET	ICKLETON	PRIORITY WORKING	04-Mar-2020	06-Mar-2020	Install traffic island.	<a href="https://one.network/?116453647">https://one.network/?116453647</a>
UK POWER NETWORKS EASTERN& LONDON	IMPINGTON LANE	IMPINGTON	TWO-WAY SIGNALS	12-Mar-2020	18-Mar-2020	Connections Small Service: Installation of a new electricity supply for a customer.	<a href="https://one.network/?116421869">https://one.network/?116421869</a>
BT	BARTLOW ROAD	LINTON	GIVE & TAKE	04-Mar-2020	09-Mar-2020	Build 1 precast chamber in 915mm x 445mm x 965mm deep in footway, build 2 precast chamber 1310mm x 610mm x 1265mm deep in footway, install 10m of 1 way poly duct in footway, install 27m of 1 way poly duct in verge, install 9m of 1 way poly duct in carriageway.	<a href="https://one.network/?116486676">https://one.network/?116486676</a>
Cadent Gas Limited	BACK ROAD	LINTON	GIVE & TAKE	10-Mar-2020	16-Mar-2020	Lay new domestic service 5.8m from main in farside footway.	<a href="https://one.network/?116556458">https://one.network/?116556458</a>
Cadent Gas Limited	GREEN LANE	LINTON	GIVE & TAKE	12-Mar-2020	16-Mar-2020	Lay new 32mm service from main 1.5m in carriageway.	<a href="https://one.network/?116460772">https://one.network/?116460772</a>
UK POWER NETWORKS EASTERN& LONDON	CAMBRIDGE ROAD	LITTLE ABINGTON	SOME C/W INCURSION	04-Mar-2020	04-Mar-2020	Repair: Tree cutting to keep branches away from power lines, ensuring safe and reliable electricity supplies. Working hours 10:00 - 15:00.	<a href="https://one.network/?116440610">https://one.network/?116440610</a>
BT	HIGH STREET	LITTLE SHELFORD	SOME C/W INCURSION	10-Mar-2020	12-Mar-2020	Install 1m of 1 way poly duct in footway, provide 1 core drill(s) into jointbox or building, replace 1 jointbox frame and cover(s) (915mm x 445mm) in footway.	<a href="https://one.network/?116562937">https://one.network/?116562937</a>
GTC	STATION ROAD	LONGSTANTON	MULTI-WAY SIGNALS	09-Mar-2020	28-Apr-2020	600m Excavation for installation of 11kV duct and cable from Industrial/Retail Estate to Longstanton Bypass B1050.	<a href="https://one.network/?115903955">https://one.network/?115903955</a>
Cambridge Water Company	NEW ROAD	MELBOURN	TWO-WAY SIGNALS	02-Mar-2020	06-Mar-2020	Excavate and make connection onto 6" uPVC laying approx 5m x 90mm HPPE onto site.	<a href="https://one.network/?116458930">https://one.network/?116458930</a>
ANGLIAN WATER	CAMBRIDGE SCIENCE PARK	MILTON	TWO-WAY SIGNALS	03-Mar-2020	04-Mar-2020	Section 81. Working hours 19:00 - 06:00.	<a href="https://one.network/?116031571">https://one.network/?116031571</a>
BT	WILLOW CRESCENT	MILTON	SOME C/W INCURSION	10-Mar-2020	12-Mar-2020	Replace 1 jointbox frame and cover(s) (725mm x 225mm) in footway.	<a href="https://one.network/?116542057">https://one.network/?116542057</a>
GTC	STIRLING ROAD	NORTHSTOWE	MULTI-WAY SIGNALS	09-Mar-2020	22-Mar-2020	Excavation & Signal Head at Junction with Station Road for our Major Works to install HV Electric Cable on our R1 Notice.	<a href="https://one.network/?116248936">https://one.network/?116248936</a>
GTC	PATHFINDER WAY	NORTHSTOWE	MULTI-WAY SIGNALS	09-Mar-2020	22-Mar-2020	Excavation & Signal Head at Junction with Station Road for our Major Works to install HV Electric Cable on our R1 Notice.	<a href="https://one.network/?116248937">https://one.network/?116248937</a>
GTC	CRABTREE ROAD	NORTHSTOWE	MULTI-WAY SIGNALS	09-Mar-2020	22-Mar-2020	Excavation and Signal Head at Junction with Station Road for our Major Works to install HV Electric Cable on our R1 Notice.	<a href="https://one.network/?116248949">https://one.network/?116248949</a>
CAMBRIDGESHIRE	LONDON ROAD	PAMPISFORD	ROAD CLOSURE	02-Mar-2020	09-Mar-2020	S278 installation of dropped kerbs and tactile crossing.	<a href="https://one.network/?116293310">https://one.network/?116293310</a>

Organisation/Contractor	Road	Locality	Traffic Management	Proposed Start Date	Proposed End Date	Works Description	Web Link
BT	CAUSEWAY	PAMPISFORD	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Installation of new BT ducting to connect existing BT junction boxes and infrastructure (duct overlay). Working hours 19:00 - 06:00.	<a href="https://one.network/?116060420">https://one.network/?116060420</a>
BT	CAUSEWAY	PAMPISFORD	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Installation of new BT ducting to connect existing BT junction boxes and infrastructure (duct overlay). Working hours 19:00 - 06:00.	<a href="https://one.network/?116060417">https://one.network/?116060417</a>
BT	TOWN LANE	PAMPISFORD	MULTI-WAY SIGNALS	09-Mar-2020	13-Mar-2020	Installation of new BT ducting to connect existing BT junction boxes and infrastructure. Working hours 19:00 - 06:00.	<a href="https://one.network/?116013704">https://one.network/?116013704</a>
BT	BABRAHAM ROAD	PAMPISFORD	ROAD CLOSURE	09-Mar-2020	13-Mar-2020	Installation of new BT ducting to connect existing BT junction boxes and infrastructure (duct overlay).	<a href="https://one.network/?116014600">https://one.network/?116014600</a>
BT	LONDON ROAD	PAMPISFORD	SOME C/W INCURSION	09-Mar-2020	10-Mar-2020	Interim to perm reinstatement.	<a href="https://one.network/?115567619">https://one.network/?115567619</a>
CAMBRIDGESHIRE	ERMINE STREET SOUTH	PAPWORTH EVERARD	SOME C/W INCURSION	02-Mar-2020	06-Mar-2020	Drop kerb access. Working hours 09:30 - 15:00.	<a href="https://one.network/?116379459">https://one.network/?116379459</a>
CAMBRIDGESHIRE	PRINCESS DRIVE	SAWSTON	ROAD CLOSURE	02-Mar-2020	06-Mar-2020	Carriageway resurfacing.	<a href="https://one.network/?116207811">https://one.network/?116207811</a>
CAMBRIDGESHIRE	WOODLAND ROAD	SAWSTON	ROAD CLOSURE	09-Mar-2020	12-Mar-2020	Plane out and resurface.	<a href="https://one.network/?116293264">https://one.network/?116293264</a>
CAMBRIDGESHIRE	BARRINGTON ROAD	SHEPRETH	ROAD CLOSURE	09-Mar-2020	26-Apr-2020	Closure of bridge for deck strengthening works.	<a href="https://one.network/?116013238">https://one.network/?116013238</a>
CAMBRIDGESHIRE	MILL GREEN	SHUDY CAMPS	TWO-WAY SIGNALS	05-Mar-2020	05-Mar-2020	Tree removal. Working hours 09:30 - 15:00.	<a href="https://one.network/?116453640">https://one.network/?116453640</a>
Cadent Gas Limited	BURY ROAD	STAPLEFORD	GIVE & TAKE	12-Mar-2020	18-Mar-2020	Lay new domestic service 2m from main in nearside carriageway.	<a href="https://one.network/?116358651">https://one.network/?116358651</a>
BT	NORTH BROOK END	STEEPLE MORDEN	TWO-WAY SIGNALS	03-Mar-2020	05-Mar-2020	Install 122m of 1 way poly duct in verge, install 35m of 1 way poly duct in footway.	<a href="https://one.network/?116485162">https://one.network/?116485162</a>
BT	MIDDLE WATCH	SWAVESEY	SOME C/W INCURSION	02-Mar-2020	04-Mar-2020	Build 1 precast chamber in 915mm x 445mm x 965mm deep in footway, build 1 precast jointing chamber(s) (350mm x 200mm) 300mm.	<a href="https://one.network/?116485092">https://one.network/?116485092</a>
CAMBRIDGESHIRE	NEWMARKET ROAD	TEVERSHAM	MULTI-WAY SIGNALS	04-Mar-2020	04-Mar-2020	Permanent signals to be switched off and temporary signals to be put in place to facilitate the temporary removal of a traffic signal pole to allow an abnormal load (large boat) to pass through. Working hours 09:30 - 15:30.	<a href="https://one.network/?116448508">https://one.network/?116448508</a>
NETWORK RAIL - PROMOTERS NATIONAL	YARROW ROAD	TEVERSHAM	ROAD CLOSURE	07-Mar-2020	08-Mar-2020	Tarmacking and line painting through the crossing. Working hours 23:00 (07/03/2020) to 09:00 (08/03/2020).	<a href="https://one.network/?115769331">https://one.network/?115769331</a>
Cambridge Water Company	NEWMARKET ROAD	TEVERSHAM	SOME C/W INCURSION	09-Mar-2020	20-Mar-2020	Excavate and make connection onto 6" CI main / Install road crossing at build new 110mm meter bypass off 180mm HPPE Main (working in conjunction with developer undertaking 278 works).	<a href="https://one.network/?116419211">https://one.network/?116419211</a>
GTC	NEWMARKET ROAD	TEVERSHAM	SOME C/W INCURSION	09-Mar-2020	24-Apr-2020	Excavate & connect to CGL Gas Main providing gas supply to new housing development.	<a href="https://one.network/?116158977">https://one.network/?116158977</a>
BT	WEST STREET	TOFT	SOME C/W INCURSION	02-Mar-2020	04-Mar-2020	Interim to perm reinstatement. Working hours 09:30 - 14:30.	<a href="https://one.network/?116328019">https://one.network/?116328019</a>
Cambridge Water Company	HIGH STREET	TOFT	ROAD CLOSURE	08-Mar-2020	15-Mar-2020	Provide approximately, 9m X 20mm nbPE (25mm O.D) with a 15mm meter connecting on to existing 6" AC main.	<a href="https://one.network/?115976231">https://one.network/?115976231</a>

Organisation/Contractor	Road	Locality	Traffic Management	Proposed Start Date	Proposed End Date	Works Description	Web Link
Cambridge Water Company	CODY ROAD	WATERBEACH	GIVE & TAKE	02-Mar-2020	06-Mar-2020	Trial holes to be undertaken.	<a href="https://one.network/?116486670">https://one.network/?116486670</a>
Cambridge Water Company	CAPPER ROAD	WATERBEACH	GIVE & TAKE	02-Mar-2020	06-Mar-2020	Carry out trial holes.	<a href="https://one.network/?116486671">https://one.network/?116486671</a>
BT	STATION ROAD (EAST)	WHITTLESFORD	SOME C/W INCURSION	05-Mar-2020	09-Mar-2020	Install 4m of 1 way poly duct in verge.	<a href="https://one.network/?116538663">https://one.network/?116538663</a>
BT	STATION ROAD (WEST)	WHITTLESFORD	SOME C/W INCURSION	09-Mar-2020	11-Mar-2020	Install 2m of 1 way poly duct in verge.	<a href="https://one.network/?116532797">https://one.network/?116532797</a>
BT	WILFORD FURLONG	WILLINGHAM	SOME C/W INCURSION	10-Mar-2020	12-Mar-2020	Install 1m of 1 way poly duct in verge, install 3m of 1 way poly duct in footway.	<a href="https://one.network/?116542061">https://one.network/?116542061</a>